

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
012288*	Low-Cost Safety Impvts. (Dists. 5, 6, 8 & 9) (S) Addt'l Rte.-Sec.: Various	5	6	Safety Improvements	Completed	Oct. 2017	Jun. 2018	3.81	\$268,455	43.27	\$3,048,847
012296	Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various	5	6	Safety Improvements	Completed	Jan. 2018	Oct. 2018	1.96	\$851,118	6.10	\$2,648,885
012318	Middle Fork Saline River & Dry Run Creek Strs. & Apprs. (S) Addt'l Rte.-Sec.: Perry 7-11	7	10	Structures & Approaches	Under Construction	Jan. 2020	Mid 2022	0.19	\$1,919,337	0.45	\$4,545,799
012329	Glenwood – Hwy. 227 (S) Addt'l Rte.-Sec.: Hot Spring 70-7; Montgomery 70-6; Pike 70-5	70	8	Resurfacing	Sub. Completed	May. 2019	Jun. 2020	8.10	\$2,675,850	18.26	\$6,032,225
012335*	Foot Trail Shelter Modifications (RTP-18) (S)			Enhancement	Completed	Oct. 2019	Mar. 2021	-	\$5,250	-	\$26,250
012350*	Districts 2, 3, 6 & 7 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various	270	6	Bridge Rehabilitation	Sub. Completed	Apr. 2020	Mar. 2021	0.07	\$112,112	1.81	\$2,898,898
012387*	Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various	7	9	Miscellaneous	Programmed			-	-	-	-
060153*	Belding St. Split Out & Shady Grove Rd. Intersection	CS		Safety Improvements	Programmed			-	< \$1 M	-	< \$1 M
060432	Hwy. 290 – Ouachita River Bridge (S)	7	9	Major Widening	Completed	Apr. 2017	Jan. 2019	1.41	\$10,698,642	1.41	\$10,698,642
061059	Hot Springs – West (Passing Lanes) (S)	270	5	Passing Lanes	Completed	Nov. 2010	Aug. 2013	4.46	\$11,872,953	4.46	\$11,872,953
061101*	Hwy. 270B – Ouachita River (Hot Springs) P.E.	128	10	PE Only	Programmed			-	-	-	-
061113	Hwy. 270 – Printers Place (Higdon Ferry Rd.) (Hot Springs) (S)	88	4	Major Widening	Completed	May. 2012	Jun. 2013	0.48	\$4,697,041	0.48	\$4,697,041
061143	Hwy. 70 East – Hwy. 7 North (Add'l. Lanes) (S)	New		Major Widening	Programmed			5.49	\$50 - \$75 M	5.49	\$50 - \$75 M
061203	North of Hwy. 270 – Hwy. 270B (Hot Springs) (S)	128	10	Major Widening	Programmed			0.40	\$1 - \$3 M	0.40	\$1 - \$3 M
061214	Printers Place – Crawford St. (Higdon Ferry Rd.) (Hot Springs) (S)	88	4	Major Widening	Completed	Sep. 2014	Jan. 2016	0.20	\$2,166,873	0.20	\$2,166,873
061238*	Stokes Creek Drainage Repair (Hwy. 270) (Hot Springs) (S)	270	5	Miscellaneous	Programmed			-	-	-	-
061242*	Valley Street Creekwalk (Phase II) (S)	New		Roadside Appurtenances	Completed	Oct. 2009	Jul. 2014	-	\$136,421	-	\$136,421
061254	Garland Co. Area Hdq./R.E. Office (S)	New		Buildings	Completed	Feb. 2012	Aug. 2013	-	\$946,477	-	\$946,477
061259	Hwy. 7 – Hot Springs Village (Safety Impvts.) (S)	5	6	Safety Improvements	Completed	Feb. 2012	Jul. 2013	0.89	\$3,490,333	0.89	\$3,490,333
061285	Hwy. 70 East Intchnng. (Hot Springs) (Ph. III) (S)	270	6	Interchange Improvements	Completed	Apr. 2011	Mar. 2013	-	\$7,530,170	-	\$7,530,170
061298	Hwy. 270 E.B. Off Ramp/Malvern Ave. Signal (Hot Springs) (S) Addt'l Rte.-Sec.: Garland 270-6/6B	70	6	Safety Improvements	Completed	Sep. 2011	Mar. 2012	-	\$140,646	-	\$140,646
061309	Mitzy Pkwy. – Hwy. 290 (Safety Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Hot Spring 7-8	7	9	Major Widening Structure & Approaches	Under Construction	Aug. 2020	Late 2022	2.31	\$7,007,888	3.80	\$11,528,128

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
061312*	Hot Springs Creek Str. & Apprs. (Hot Springs) (S)	CS		Structure & Approaches	Completed	Nov. 2014	Oct. 2015	-	\$740,367	-	\$740,367
061314	Crawford St. – Hwy. 7 North (Hot Springs) (S)	88	4	New Location	Programmed			0.14	\$1 - \$3 M	0.14	\$1 - \$3 M
061319*	Hot Springs Creek Greenway Trail (Phase III) (ATEP-11) (S)			Enhancement	Completed	Oct. 2012	Jul. 2014	-	\$189,976	-	\$189,976
061329*	Whittington Ave. – Hwy. 5 P.E.	7	9	PE Only	Completed			6.17	\$326,005	6.17	\$326,005
061340*	Valley Street Creekwalk (Ph. III) (Hot Springs) (S)			Enhancement	Completed		Dec. 2014	-	\$50,286	-	\$50,286
061343	I-40 & Hwy. 270 Overhead Sign Structures Replacement (S)			Safety Improvements	Completed	Jun. 2012	Dec. 2012	-	\$119,211	-	\$212,877
061368	Hwy. 270B – Hwy. 70 (Hot Springs) (Overlay) (S)	270	5	Resurfacing	Completed	Mar. 2012	Sep. 2012	1.06	\$622,036	1.06	\$622,036
061374	Hwy. 270B – East (Hot Springs) (Overlay) (S)	70	8B	Resurfacing	Completed	May. 2012	Nov. 2012	1.57	\$584,272	1.57	\$584,272
061377*	Hwy. 128 – I-30 (Widening) (P.E.) Addt'l Rte.-Sec.: Saline 70-10	70	9	PE Only	Under Construction			1.14	\$8,242,000	8.78	\$23,686,240
061391*	Stokes Creek Str. & Apprs. (Hot Springs) (S)	CS		Structure & Approaches	Completed	Jan. 2016	Aug. 2016	0.03	\$438,012	0.03	\$438,012
061397*	Lake Ouachita Vista Trail Segment 8 (S)			Enhancement	Completed	Nov. 2013	May. 2014	-	\$101,080	-	\$101,080
061398*	Blue Heron Trail (Hot Springs) (S)			Enhancement	Completed	Sep. 2014	Jul. 2015	-	\$115,864	-	\$115,864
061426	Hwy. 7 – Saline Co. Line (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Garland 7-10	5	6	Resurfacing	Completed	Feb. 2014	Jun. 2014	3.19	\$559,588	3.19	\$559,588
061429	Malvern Ave. – East (Hot Springs) (Overlay) (S)	70	9B	Resurfacing	Completed	Apr. 2014	Sep. 2014	1.30	\$524,200	1.30	\$524,200
061431	Hwy. 7S – Hwy. 70 Intchn. (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Garland 70-9B	70	9	Safety Improvements	Completed	Sep. 2014	Jun. 2015	4.58	\$1,206,660	4.58	\$1,206,660
061438	Bryant Rd. – Hwy. 298 West (Safety Impvts.) (Sel. Secs.) (S)	7	10	Safety Improvements	Under Construction	Jan. 2020	Nov. 2021	3.46	\$6,739,186	3.46	\$6,739,186
061439	Hwy. 7 – Deerpark Rd. (Safety Impvts.) (S)	5	6	Safety Improvements	Scheduled	Aug. 2022		1.28	\$5 - \$10 M	1.28	\$5 - \$10 M
061440	Sycamore Dr. – Hwy. 290 (Safety Impvts.) (S) Addt'l Rte.-Sec.: Hot Spring 7-8	7	9	Safety Improvements	Completed	Sep. 2015	Nov. 2015	2.30	\$176,088	17.34	\$1,354,521
061441	Hwy. 128 – Benton (Safety Impvts.) (S) Addt'l Rte.-Sec.: Saline 5-7	5	6	Safety Improvements	Completed	Feb. 2016	Sep. 2017	3.24	\$1,199,724	21.25	\$7,896,298
061449*	Hot Springs Trail Enhancements (S)	New		Enhancement	Completed	Sep. 2015	Jun. 2016	-	\$97,500	-	\$97,500
061455*	Hot Springs Ped. Impvts. (FLAP) (S)	CS		Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
061471	Hwy. 70B/West St. Louis Signal (Hot Springs) (S) Addt'l Rte.-Sec.: Garland CS	70	8B	Safety Improvements	Completed	Apr. 2018	Mar. 2019	-	\$240,348	-	\$240,348
061479*	Hot Springs Schools Ped. Connectors (SRTS-15) (S)			Enhancement	Under Construction	Jul. 2020		-	\$93,586	-	\$93,586
061483*	Hollywood Ave. Multi-Use Trail (Hot Springs) (TAP-15) (S)			Enhancement	Under Construction	Aug. 2020		-	\$183,294	-	\$183,294
061484*	Hot Springs Creek Greenway Trail (Ph. 5) (TAP-15) (S)			Enhancement	Under Construction	Nov. 2016		-	\$749,500	-	\$749,500

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
061511*	Hot Springs Northwood Trails Ph. 2 (RTP-16) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
061514	Hwy. 270 – North (S)	227	1	Resurfacing	Completed	Apr. 2018	Sep. 2018	1.31	\$501,063	1.31	\$501,063
061519	Spring St. – Persimmon St. (Hot Springs) (S)	70	9B	Resurfacing	Completed	May. 2018	Sep. 2018	3.11	\$1,559,992	3.11	\$1,559,992
061520	Hwy. 70 – Hwy. 7 (Hot Springs) (S)	270	5	Resurfacing	Completed	Apr. 2019	Oct. 2019	3.66	\$4,523,979	3.66	\$4,523,979
061523	Hwy. 227 – Hwy. 7 (S)	192	2	Resurfacing	Completed	May. 2018	Nov. 2018	5.91	\$1,411,943	5.91	\$1,411,943
061530	Montgomery Co. Line – Royal (Sel. Secs.) (S)	270	5	Resurfacing	Completed	Feb. 2018	Jun. 2018	6.77	\$1,537,248	6.77	\$1,537,248
061534*	Hot Springs SRTS (TAP-16) (S)			Enhancement	Under Construction	Aug. 2020		-	\$106,357	-	\$106,357
061535*	Hot Springs Creek Greenway Trail Ph. 6 (TAP-16) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
061536*	Hot Springs National Park Trail Impvts. (TAP-16) (S)			Roadside Appurtenances	Programmed			-	< \$1 M	-	< \$1 M
061546	Whittington Ave. – Hwy. 7S (Hot Springs) (S)	7	9	Resurfacing	Completed	Feb. 2018	Oct. 2018	2.00	\$795,547	2.00	\$795,547
061547	Hwy. 7S – Hwy. 5 (S)	7	9	Major Widening Resurfacing	Under Construction	Sep. 2020	Late 2023	4.29	\$18,051,958	4.29	\$18,051,958
061555*	Hwy. 270 & Hwy. 7 Impvts. (Hot Springs) (S) Addt'l Rte.-Sec.: Garland 270-5	7	9	Study	Programmed			-	< \$1 M	-	< \$1 M
061560	Mountain Pine – Hwy. 192 (Safety Impvts.) (S)	227	1	Safety Improvements	Completed	Feb. 2018	May. 2018	3.05	\$342,284	3.05	\$342,284
061562*	Southwest Trail Design Addt'l Rte.-Sec.: Pulaski New; Saline New	New		Enhancement	Programmed			-	< \$1 M	-	\$1 - \$3 M
061574	Hwy. 270B/Lakeside Rd. Signal (Hot Springs) (S)	270	6	Safety Improvements	Sub. Completed	Nov. 2019	Oct. 2020	-	\$231,254	-	\$231,254
061577*	Hot Springs Wayfinding (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
061586	Hwy. 270 – Cedar Creek (S)	70	9	Resurfacing	Sub. Completed	Jun. 2020	Nov. 2020	2.89	\$2,470,030	2.89	\$2,470,030
061601*	Hot Springs Creek Greenway Trail Ph. 6B (TAP-18) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
061608	Little Glazypeau Creek Strs. & Apprs. (S)	192	2	Structures & Approaches	Scheduled	Jun. 2023		0.43	\$1 - \$3 M	0.43	\$1 - \$3 M
061620	Hwy. 70 – Oakgrove Rd. (Safety Impvts.) (S)	New		Safety Improvements	Under Construction	Aug. 2020	Late 2023	2.82	\$1,599,690	2.82	\$1,599,690
061627	Hwy. 7 Spur North & South (Widening) (Hot Springs) (S)	7	9	Major Widening	Programmed			1.68	-	1.68	-
061635*	Hot Springs Emory & Seventh St. Sidewalks (TAP-19) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
061643*	District 6 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various	227	0	Sealing	Programmed			17.63	< \$1 M	69.72	\$1 - \$3 M
061648	Hwy. 227 – Hwy. 270 (S)	70	8	Resurfacing	Scheduled	2023		6.29	\$3 - \$5 M	6.29	\$3 - \$5 M
061649	Hwys. 7, 70B, & 270B (Sel. Secs.) (Hot Springs) (S) Addt'l Rte.-Sec.: Garland 70-8B/9B, 270-6B	7	9	Resurfacing	Scheduled	2023		5.02	\$3 - \$5 M	5.02	\$3 - \$5 M
061652	Sunshine – Hwy. 270 (S)	227	0	Resurfacing	Scheduled	2024		4.53	< \$1 M	4.53	< \$1 M

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	Estimated or Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
061709*	Overhead Sign Strs. & Signs Replacement (Central AR) (S) Addt'l Rte.-Sec.: Garland 270-5/6; Pulaski 30-23, 440-2; Saline 30-22	70	9	Safety Improvements	Under Construction	May. 2021	Mid 2023	-	\$1,050,191	-	\$1,680,308
061723*	Hot Springs Creek Greenway Trail Ph. 6C (TAP-20) (S)			Enhancement	Programmed			-	< \$1 M	-	< \$1 M
061737	Ouachita River – Fleetwood Dr. (Widening) (S)	270	5	Major Widening	Scheduled	Nov. 2023		1.67	\$10 - \$15 M	1.67	\$10 - \$15 M
061742	Gulpha Creek Strs. & Apprs. (Hot Springs) (S)	70	9	Structures & Approaches	Scheduled	Nov. 2023		-	\$3 - \$5 M	-	\$3 - \$5 M
061748*	Mill Creek Str. & Apprs. (S)	600	21	Structure & Approaches	Scheduled	Mar. 2025		-	< \$1 M	-	< \$1 M
061755	Vineyard St. – Central Ave. (Hwy. 88) (Hot Springs) (S)	88	4	Minor Widening	Programmed			0.16	< \$1 M	0.16	< \$1 M
A60002	Hwy. 298 – Perry Co. Line (S)	7	10	Resurfacing	Sub. Completed	Jan. 2021	Sep. 2021	7.36	\$1,970,670	7.36	\$1,970,670
A60006	Hollywood Ave. – Hwy. 270 (Hot Springs) (S)	270	6B	Resurfacing	Sub. Completed	Apr. 2021	Oct. 2021	3.26	\$1,734,208	3.26	\$1,734,208
A60007*	District 6 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various	88	5	Resurfacing	Programmed			4.40	< \$1 M	49.36	< \$1 M
A60013	Hwy. 70 – Hwy. 5 (S) Addt'l Rte.-Sec.: Saline 128-11	128	11	Resurfacing	Scheduled	Feb. 2022		8.18	\$1 - \$3 M	8.48	\$1 - \$3 M
A60014	Hwy. 7 – AKMD RR Overpass (S)	270	6	Resurfacing	Scheduled	Apr. 2022		4.50	\$1 - \$3 M	4.50	\$1 - \$3 M
BR2604*	Lockett Creek Str. & Apprs. (S)	CR		Structure & Approaches	Completed	Sep. 2014	Aug. 2015	-	\$1,027,356	-	\$1,027,356
C26001*	Hot Springs Golf Links Rd Overlay(sel Secs)(s)	CS		Resurfacing	Completed	Sep. 2013	May. 2014	1.64	\$331,631	1.64	\$331,631
C26002*	Hot Springs Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	May. 2018	Oct. 2018	1.85	\$325,817	1.85	\$325,817
C26003*	Mountain Pine Overlay (Sel. Secs.) (S)	CS		Resurfacing	Completed	Feb. 2018	Aug. 2018	5.37	\$379,387	5.37	\$379,387
C26004*	Fountain Lake Overlay (Sel. Secs.) (S)	CS		Resurfacing	Sub. Completed	May. 2018	Oct. 2018	0.91	\$143,963	0.91	\$143,963
C76040*	Lonsdale & Rockport Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Hot Spring CS	CS		Resurfacing	Completed	Jul. 2017	Nov. 2017	1.63	\$190,705	3.88	\$453,947
CA0607	Fleetwood Dr. – Hwy. 227 (Widening) (S)	270	5	Major Widening	Under Construction	Apr. 2021	Late 2023	1.75	\$22,614,577	1.75	\$22,614,577
CA0610	Hot Springs – I-30 (Widening) (S) Addt'l Rte.-Sec.: Saline 70-10	70	9	Major Widening	Completed	Dec. 2016	May. 2018	11.18	\$49,213,461	17.78	\$78,528,337
CA0611*	Ouachita River – Hwy. 227 (Widening) P.E.	270	5	PE Only	Programmed			3.38	-	3.38	-
R60016*	East – West Arterial (Hot Springs) P.E.	New		PE Only	Programmed			5.16	-	5.16	-
R60140	Hwy. 70 East – Hwy. 7 North (F)	New		New Location	Under Construction	Nov. 2019	Late 2022	5.82	\$75,151,271	5.82	\$75,151,271
SA2662*	Hwy. 128-West (Arkridge Rd.)(reconst.) (S)	CR		Reconstruction	Completed	Nov. 2010	Jun. 2012	1.15	\$695,035	1.15	\$695,035
SA2665*	Hwy. 7-Hot Springs City Limits (Overlay) (S)	CR		Resurfacing	Completed	May. 2012	Jun. 2012	2.70	\$270,314	2.70	\$270,314
SA2666*	Garland Co. Overlay No. 12 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jul. 2013	Jan. 2014	2.00	\$839,295	2.00	\$839,295
SA2667*	Hwy. 227-East (Overlay) (S)	CR		Resurfacing	Completed	Apr. 2015	Jul. 2015	7.32	\$696,021	7.32	\$696,021

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

Job No.	Job Name	Rte.	Sec.	Type Work	Status	Let Date	<i>Estimated or</i> Sub. Comp. Date	County Totals		Project Totals	
								Length (Mi)	Cost	Length (Mi)	Cost
SA2668*	Garland Co. Overlay No. 13 (Sel. Secs.) (S)	CR		Resurfacing	Completed	Jun. 2016	Oct. 2016	7.92	\$988,534	7.92	\$988,534
SA2669*	Garland Co. Widening & Overlay (Sel.secs.)(s)	CR		Resurfacing	Completed	May. 2017	Sep. 2017	6.21	\$1,019,883	6.21	\$1,019,883
SA2670*	Hwy. 7 - East (Overlay) (S)			Resurfacing	Sub. Completed	Aug. 2020	Nov. 2020	-	\$775,474	-	\$775,474
Totals For All Projects In Garland County								187.70	\$308,177,177		

* Job not shown on county map.