



SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|--|------|------|--------------------------|--------------------|-----------|------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 012288* | Low-Cost Safety Impvts. (Dists. 5, 6, 8 & 9) (S) Addt'l Rte.-Sec.: Various | 5 | 6 | Safety Improvements | Completed | Oct. 2017 | Jun. 2018 | 3.81 | \$253,442 | 43.27 | \$2,878,336 |
| 012296 | Districts 2, 6, 7 & 8 Pavement Friction Impvts. (Sel. Secs.) (S) Addt'l Rte.-Sec.: Various | 5 | 6 | Safety Improvements | Completed | Jan. 2018 | Oct. 2018 | 1.96 | \$832,882 | 6.10 | \$2,592,131 |
| 012318 | Middle Fork Saline River & Dry Run Creek Strs. & Apprs. (S) Addt'l Rte.-Sec.: Perry 7-11 | 7 | 10 | Structure & Approaches | Under Construction | Jan. 2020 | Mid 2022 | 0.19 | \$1,919,337 | 0.45 | \$4,545,799 |
| 012329 | Glenwood – Hwy. 227 (S) Addt'l Rte.-Sec.: Hot Spring 70-7; Montgomery 70-6; Pike 70-5 | 70 | 8 | Resurfacing | Completed | May. 2019 | Jun. 2020 | 8.07 | \$2,675,850 | 18.14 | \$6,032,225 |
| 012335* | Foot Trail Shelter Modifications (RTP-18) (S) | | | Enhancement | Completed | Oct. 2019 | Mar. 2021 | - | \$5,250 | - | \$26,250 |
| 012350* | Districts 2, 3, 6 & 7 Bridge Preservation (2020) (S) Addt'l Rte.-Sec.: Various | 270 | 6 | Bridge Rehabilitation | Completed | Apr. 2020 | Mar. 2021 | 0.07 | \$112,112 | 1.81 | \$2,898,898 |
| 012387* | Statewide Underwater Br. Inspection (Phase XIII) (S) Addt'l Rte.-Sec.: Various | 7 | 9 | Miscellaneous | Programmed | | | - | - | - | - |
| 060153* | Belding St. Split Out & Shady Grove Rd. Intersection | CS | | Safety Improvements | Programmed | | | - | < \$1 M | - | < \$1 M |
| 060250* | Cutter Morning Star School Dist. Sidewalks (TAP-21) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 060432 | Hwy. 290 – Ouachita River Bridge (S) | 7 | 9 | Major Widening | Completed | Apr. 2017 | Jan. 2019 | 1.41 | \$10,698,642 | 1.41 | \$10,698,642 |
| 061059 | Hot Springs – West (Passing Lanes) (S) | 270 | 5 | Passing Lanes | Completed | Nov. 2010 | Aug. 2013 | 4.46 | \$11,272,060 | 4.46 | \$11,272,060 |
| 061101* | Hwy. 270B – Ouachita River (Hot Springs) P.E. | 128 | 10 | PE Only | Programmed | | | - | - | - | - |
| 061113 | Hwy. 270 – Printers Place (Higdon Ferry Rd.) (Hot Springs) (S) | 88 | 4 | Major Widening | Completed | May. 2012 | Jun. 2013 | 0.47 | \$4,697,041 | 0.47 | \$4,697,041 |
| 061143 | Hwy. 70 East – Hwy. 7 North (Add'l. Lanes) (S) | New | | Major Widening | Programmed | | | 5.49 | \$50 - \$75 M | 5.49 | \$50 - \$75 M |
| 061203 | North of Hwy. 270 – Hwy. 270B (Hot Springs) (S) | 128 | 10 | Major Widening | Programmed | | | 0.40 | \$1 - \$3 M | 0.40 | \$1 - \$3 M |
| 061214 | Printers Place – Crawford St. (Higdon Ferry Rd.) (Hot Springs) (S) | 88 | 4 | Major Widening | Completed | Sep. 2014 | Jan. 2016 | 0.19 | \$3,901,687 | 0.19 | \$3,901,687 |
| 061238* | Stokes Creek Drainage Repair (Hwy. 270) (Hot Springs) (S) | 270 | 5 | Miscellaneous | Programmed | | | - | - | - | - |
| 061242* | Valley Street Creekwalk (Phase II) (S) | New | | Enhancement | Completed | Oct. 2009 | Jul. 2014 | - | \$115,359 | - | \$115,359 |
| 061254 | Garland Co. Area Hdq./R.E. Office (S) | New | | Buildings | Completed | Feb. 2012 | Aug. 2013 | - | \$946,477 | - | \$946,477 |
| 061259 | Hwy. 7 – Hot Springs Village (Safety Impvts.) (S) | 5 | 6 | Safety Improvements | Completed | Feb. 2012 | Jul. 2013 | 0.89 | \$3,490,333 | 0.89 | \$3,490,333 |
| 061285 | Hwy. 70 East Intchn. (Hot Springs) (Ph. III) (S) | 270 | 6 | Interchange Improvements | Completed | Apr. 2011 | Mar. 2013 | - | \$7,488,684 | - | \$7,488,684 |
| 061298 | Hwy. 270 E.B. Off Ramp/Malvern Ave. Signal (Hot Springs) (S) Addt'l Rte.-Sec.: Garland 270-6/6B | 70 | 6 | Safety Improvements | Completed | Sep. 2011 | Mar. 2012 | - | \$140,646 | - | \$140,646 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|--|------|------|--|--------------------|-----------|------------------------------|---------------|--------------|----------------|--------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 061309 | Mitzi Pkwy. – Hwy. 290 (Safety Impvts.) (Sel. Secs.) (S) Addt'l Rte.-Sec.: Hot Spring 7-8 | 7 | 9 | Major Widening Structure & Approaches | Under Construction | Aug. 2020 | Late 2023 | 2.31 | \$7,007,888 | 3.80 | \$11,528,128 |
| 061312* | Hot Springs Creek Str. & Apprs. (Hot Springs) (S) | CS | | Structure & Approaches | Completed | Nov. 2014 | Oct. 2015 | - | \$740,367 | - | \$740,367 |
| 061314 | Crawford St. – Hwy. 7 North (Hot Springs) (S) | 88 | 4 | New Location | Programmed | | | 0.14 | \$1 - \$3 M | 0.14 | \$1 - \$3 M |
| 061319* | Hot Springs Creek Greenway Trail (Phase III) (ATEP-11) (S) | | | Enhancement | Completed | Oct. 2012 | Jul. 2014 | - | \$189,976 | - | \$189,976 |
| 061329* | Whittington Ave. – Hwy. 5 P.E. | 7 | 9 | PE Only | Completed | | Mar. 2018 | 6.17 | \$326,005 | 6.17 | \$326,005 |
| 061340* | Valley Street Creekwalk (Ph. III) (Hot Springs) (S) | | | Enhancement | Completed | Apr. 2012 | Dec. 2014 | - | \$50,286 | - | \$50,286 |
| 061343 | I-40 & Hwy. 270 Overhead Sign Structures Replacement (S) | | | Safety Improvements | Completed | Jun. 2012 | Dec. 2012 | - | \$119,211 | - | \$212,877 |
| 061368 | Hwy. 270B – Hwy. 70 (Hot Springs) (Overlay) (S) | 270 | 5 | Resurfacing | Completed | Mar. 2012 | Sep. 2012 | 1.06 | \$622,036 | 1.06 | \$622,036 |
| 061374 | Hwy. 270B – East (Hot Springs) (Overlay) (S) | 70 | 8B | Resurfacing | Completed | May. 2012 | Nov. 2012 | 1.57 | \$584,272 | 1.57 | \$584,272 |
| 061391* | Stokes Creek Str. & Apprs. (Hot Springs) (S) | CS | | Structure & Approaches | Completed | Jan. 2016 | Aug. 2016 | 0.03 | \$438,012 | 0.03 | \$438,012 |
| 061397* | Lake Ouachita Vista Trail Segment 8 (S) | | | Enhancement | Completed | Nov. 2013 | May. 2014 | - | \$101,080 | - | \$101,080 |
| 061398* | Blue Heron Trail (Hot Springs) (S) | | | Enhancement | Completed | Sep. 2014 | Jul. 2015 | - | \$115,864 | - | \$115,864 |
| 061426 | Hwy. 7 – Saline Co. Line (Sel. Secs.) (Overlay) (S) Addt'l Rte.-Sec.: Garland 7-10 | 5 | 6 | Resurfacing | Completed | Feb. 2014 | Jun. 2014 | 3.19 | \$559,588 | 3.19 | \$559,588 |
| 061429 | Malvern Ave. – East (Hot Springs) (Overlay) (S) | 70 | 9B | Resurfacing | Completed | Apr. 2014 | Sep. 2014 | 1.30 | \$524,200 | 1.30 | \$524,200 |
| 061431 | Hwy. 7S – Hwy. 70 Intchn. (Cable Median Barrier) (S) Addt'l Rte.-Sec.: Garland 70-9B | 70 | 9 | Safety Improvements | Completed | Sep. 2014 | Jun. 2015 | 4.30 | \$1,206,660 | 4.30 | \$1,206,660 |
| 061438 | Bryant Rd. – Hwy. 298 West (Safety Impvts.) (Sel. Secs.) (S) | 7 | 10 | Safety Improvements | Sub. Completed | Jan. 2020 | Jan. 2022 | 3.46 | \$6,739,186 | 3.46 | \$6,739,186 |
| 061439 | Hwy. 7 – Deerpark Rd. (Safety Impvts.) (S) | 5 | 6 | Safety Improvements | Scheduled | Aug. 2022 | | 1.28 | \$5 - \$10 M | 1.28 | \$5 - \$10 M |
| 061440 | Sycamore Dr. – Hwy. 290 (Safety Impvts.) (S) Addt'l Rte.-Sec.: Hot Spring 7-8 | 7 | 9 | Safety Improvements | Completed | Sep. 2015 | Nov. 2015 | 1.74 | \$174,239 | 13.80 | \$1,381,897 |
| 061441 | Hwy. 128 – Benton (Safety Impvts.) (S) Addt'l Rte.-Sec.: Saline 5-7 | 5 | 6 | Safety Improvements | Completed | Feb. 2016 | Sep. 2017 | 3.18 | \$1,199,724 | 20.93 | \$7,896,298 |
| 061449* | Hot Springs Trail Enhancements (S) | New | | Enhancement | Completed | Sep. 2015 | Jun. 2016 | - | \$97,500 | - | \$97,500 |
| 061455* | Hot Springs Ped. Impvts. (FLAP) (S) | CS | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 061471 | Hwy. 70B/West St. Louis Signal (Hot Springs) (S) Addt'l Rte.-Sec.: Garland CS | 70 | 8B | Safety Improvements | Completed | Apr. 2018 | Mar. 2019 | - | \$252,027 | - | \$252,027 |
| 061479* | Hot Springs Schools Ped. Connectors (SRTS-15) (S) | | | Enhancement | Under Construction | Jul. 2020 | | 0.28 | \$93,586 | 0.28 | \$93,586 |
| 061483* | Hollywood Ave. Multi-Use Trail (Hot Springs) (TAP-15) (S) | | | Enhancement | Completed | Aug. 2020 | Mar. 2022 | 0.44 | \$205,750 | 0.44 | \$205,750 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|---|------|------|-------------------------------|--------------------|-----------|------------------------------|---------------|--------------|----------------|--------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 061484* | Hot Springs Creek Greenway Trail (Ph. 5) (TAP-15) (S) | | | Enhancement | Under Construction | Nov. 2016 | | - | \$749,500 | - | \$749,500 |
| 061511* | Hot Springs Northwood Trails Ph. 2 (RTP-16) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 061514 | Hwy. 270 – North (S) | 227 | 1 | Resurfacing | Completed | Apr. 2018 | Sep. 2018 | 1.31 | \$445,384 | 1.31 | \$445,384 |
| 061519 | Spring St. – Persimmon St. (Hot Springs) (S) | 70 | 9B | Resurfacing | Completed | May. 2018 | Sep. 2018 | 3.11 | \$1,559,992 | 3.11 | \$1,559,992 |
| 061520 | Hwy. 70 – Hwy. 7 (Hot Springs) (S) | 270 | 5 | Resurfacing | Completed | Apr. 2019 | Oct. 2019 | 3.66 | \$4,523,979 | 3.66 | \$4,523,979 |
| 061523 | Hwy. 227 – Hwy. 7 (S) | 192 | 2 | Resurfacing | Completed | May. 2018 | Nov. 2018 | 5.91 | \$1,371,757 | 5.91 | \$1,371,757 |
| 061530 | Montgomery Co. Line – Royal (Sel. Secs.) (S) | 270 | 5 | Resurfacing | Completed | Feb. 2018 | Jun. 2018 | 6.77 | \$1,537,248 | 6.77 | \$1,537,248 |
| 061534* | Hot Springs SRTS (TAP-16) (S) | | | Enhancement | Under Construction | Aug. 2020 | | 0.21 | \$106,357 | 0.21 | \$106,357 |
| 061535* | Hot Springs Creek Greenway Trail Ph. 6 (TAP-16) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 061536* | Hot Springs National Park Trail Impvts. (TAP-16) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 061546 | Whittington Ave. – Hwy. 7S (Hot Springs) (S) | 7 | 9 | Resurfacing | Completed | Feb. 2018 | Oct. 2018 | 2.00 | \$683,153 | 2.00 | \$683,153 |
| 061547 | Hwy. 7S – Hwy. 5 (S) | 7 | 9 | Major Widening Resurfacing | Under Construction | Sep. 2020 | Late 2023 | 4.29 | \$18,051,958 | 4.29 | \$18,051,958 |
| 061560 | Mountain Pine – Hwy. 192 (Safety Impvts.) (S) | 227 | 1 | Safety Improvements | Completed | Feb. 2018 | May. 2018 | 3.05 | \$342,284 | 3.05 | \$342,284 |
| 061562* | Southwest Trail Design Addt'l Rte.-Sec.: Pulaski New; Saline New | New | | Enhancement | Programmed | | | - | < \$1 M | - | \$1 - \$3 M |
| 061574 | Hwy. 270B/Lakeside Rd. Signal (Hot Springs) (S) | 270 | 6 | Safety Improvements | Sub. Completed | Nov. 2019 | Oct. 2020 | - | \$231,254 | - | \$231,254 |
| 061577* | Hot Springs Wayfinding (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 061586 | Hwy. 270 – Cedar Creek (S) | 70 | 9 | Resurfacing | Completed | Jun. 2020 | Nov. 2020 | 2.89 | \$2,470,030 | 2.89 | \$2,470,030 |
| 061601* | Hot Springs Creek Greenway Trail Ph. 6B (TAP-18) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 061608 | Little Glazypeau Creek Strs. & Apprs. (S) | 192 | 2 | Structure & Approaches | Scheduled | Jun. 2023 | | 0.43 | \$1 - \$3 M | 0.43 | \$1 - \$3 M |
| 061620 | Hwy. 70 – Oakgrove Rd. (Safety Impvts.) (S) | New | | Safety Improvements | Under Construction | Aug. 2020 | Late 2023 | 2.82 | \$1,599,690 | 2.82 | \$1,599,690 |
| 061627 | Hwy. 7 Spur North & South (Widening) (Hot Springs) (S) | 7 | 9 | Major Widening | Programmed | | | 1.68 | - | 1.68 | - |
| 061635* | Hot Springs Emory & Seventh St. Sidewalks (TAP-19) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 061643* | District 6 Sealing Program (2020) (S) Addt'l Rte.-Sec.: Various | 227 | 0 | Sealing | Programmed | | | 17.63 | < \$1 M | 69.72 | \$1 - \$3 M |
| 061648 | Hwy. 227 – Hwy. 270 (S) | 70 | 8 | Resurfacing | Scheduled | 2023 | | 6.29 | \$3 - \$5 M | 6.29 | \$3 - \$5 M |
| 061649 | Hwys. 7, 70B, & 270B (Sel. Secs.) (Hot Springs) (S) Addt'l Rte.-Sec.: Garland 70-8B/9B, 270-6B | 7 | 9 | Resurfacing | Scheduled | 2023 | | 5.02 | \$3 - \$5 M | 5.02 | \$3 - \$5 M |
| 061652 | Sunshine – Hwy. 270 (S) | 227 | 0 | Resurfacing | Scheduled | 2024 | | 4.53 | < \$1 M | 4.53 | < \$1 M |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | Estimated or Sub. Comp. Date | County Totals | | Project Totals | |
|---------|---|------|------|------------------------|--------------------|-----------|------------------------------|---------------|---------------|----------------|---------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| 061709* | Overhead Sign Strs. & Signs Replacement (Central AR) (S) Addt'l Rte.-Sec.: Garland 270-5/6; Pulaski 30-23, 440-2; Saline 30-22 | 70 | 9 | Safety Improvements | Under Construction | May. 2021 | Mid 2023 | - | \$1,050,191 | - | \$1,680,308 |
| 061723* | Hot Springs Creek Greenway Trail Ph. 6C (TAP-20) (S) | | | Enhancement | Programmed | | | - | < \$1 M | - | < \$1 M |
| 061737 | Ouachita River – Fleetwood Dr. (Widening) (S) | 270 | 5 | Major Widening | Scheduled | Nov. 2023 | | 1.67 | \$10 - \$15 M | 1.67 | \$10 - \$15 M |
| 061742 | Gulpha Creek Strs. & Apprs. (Hot Springs) (S) | 70 | 9 | Structure & Approaches | Programmed | | | - | \$3 - \$5 M | - | \$3 - \$5 M |
| 061748* | Mill Creek Str. & Apprs. (S) | 600 | 21 | Structure & Approaches | Scheduled | Mar. 2025 | | - | < \$1 M | - | < \$1 M |
| 061755 | Vineyard St. – Central Ave. (Hwy. 88) (Hot Springs) (S) | 88 | 4 | Minor Widening | Programmed | | | 0.16 | < \$1 M | 0.16 | < \$1 M |
| A60002 | Hwy. 298 – Perry Co. Line (S) | 7 | 10 | Resurfacing | Sub. Completed | Jan. 2021 | Sep. 2021 | 7.36 | \$1,970,670 | 7.36 | \$1,970,670 |
| A60006 | Hollywood Ave. – Hwy. 270 (Hot Springs) (S) | 270 | 6B | Resurfacing | Sub. Completed | Apr. 2021 | Oct. 2021 | 3.26 | \$1,734,208 | 3.26 | \$1,734,208 |
| A60007* | District 6 Resurfacing Program (2021) (S) Addt'l Rte.-Sec.: Various | 88 | 5 | Resurfacing | Programmed | | | 4.40 | < \$1 M | 49.36 | < \$1 M |
| A60013 | Hwy. 70 – Hwy. 5 (S) Addt'l Rte.-Sec.: Saline 128-11 | 128 | 11 | Resurfacing | Under Construction | Feb. 2022 | | 8.08 | \$4,097,758 | 8.38 | \$4,249,903 |
| A60014 | Hwy. 7 – AKMD RR Overpass (S) | 270 | 6 | Resurfacing | Scheduled | Apr. 2022 | | 4.32 | \$3 - \$5 M | 4.32 | \$3 - \$5 M |
| BR2604* | Lockett Creek Str. & Apprs. (S) | CR | | Structure & Approaches | Completed | Sep. 2014 | Aug. 2015 | - | \$1,027,356 | - | \$1,027,356 |
| BR2605* | Lost Cr. & S. Fork Little Mazarn Cr. Strs. & | CR | | Structure & Approaches | Under Construction | Jan. 2022 | Late 2024 | 0.66 | \$4,353,662 | 0.66 | \$4,353,662 |
| C26001* | Hot Springs Golf Links Rd Overlay(sel Secs)(s) | CS | | Resurfacing | Completed | Sep. 2013 | May. 2014 | 1.61 | \$331,631 | 1.61 | \$331,631 |
| C26002* | Hot Springs Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | May. 2018 | Oct. 2018 | 1.85 | \$325,817 | 1.85 | \$325,817 |
| C26003* | Mountain Pine Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | Feb. 2018 | Aug. 2018 | 5.37 | \$379,387 | 5.37 | \$379,387 |
| C26004* | Fountain Lake Overlay (Sel. Secs.) (S) | CS | | Resurfacing | Completed | May. 2018 | Oct. 2018 | 0.91 | \$143,963 | 0.91 | \$143,963 |
| C26006* | Mountain Pine Overlay No. 2 (S) | CS | | Resurfacing | Programmed | | | 1.93 | < \$1 M | 1.93 | < \$1 M |
| C26007* | Fountain Lake Overlay (S) | CS | | Resurfacing | Under Construction | Feb. 2022 | | 2.48 | \$381,719 | 2.48 | \$381,719 |
| C26008* | Hot Springs Lakeshore Dr. Overlay (S) | CS | | Resurfacing | Programmed | | | 1.97 | - | 1.97 | - |
| C76040* | Lonsdale & Rockport Overlay (Sel. Secs.) (S) Addt'l Rte.-Sec.: Hot Spring CS | CS | | Resurfacing | Completed | Jul. 2017 | Nov. 2017 | 1.63 | \$171,223 | 3.88 | \$407,574 |
| CA0607 | Fleetwood Dr. – Hwy. 227 (Widening) (S) | 270 | 5 | Major Widening | Under Construction | Apr. 2021 | Late 2023 | 1.75 | \$22,614,577 | 1.75 | \$22,614,577 |
| CA0610 | Hot Springs – I-30 (Widening) (S) Addt'l Rte.-Sec.: Saline 70-10 | 70 | 9 | Major Widening | Completed | Dec. 2016 | May. 2018 | 11.02 | \$49,213,461 | 17.58 | \$78,528,337 |
| CA0611* | Ouachita River – Hwy. 227 (Widening) P.E. | 270 | 5 | PE Only | Programmed | | | 3.38 | - | 3.38 | - |
| R60016* | East – West Arterial (Hot Springs) P.E. | New | | PE Only | Programmed | | | 5.16 | - | 5.16 | - |
| R60140 | Hwy. 70 East – Hwy. 7 North (F) | New | | New Location | Under Construction | Nov. 2019 | Late 2022 | 5.82 | \$75,151,271 | 5.82 | \$75,151,271 |

* Job not shown on county map.

SUMMARY OF CONSTRUCTION PROJECTS

GARLAND COUNTY

| Job No. | Job Name | Rte. | Sec. | Type Work | Status | Let Date | <i>Estimated or</i> Sub. Comp. Date | County Totals | | Project Totals | |
|--|---|------|------|----------------|----------------|-----------|---|---------------|----------------------|----------------|-------------|
| | | | | | | | | Length (Mi) | Cost | Length (Mi) | Cost |
| SA2662* | Hwy. 128 - West (Arkrigde Rd.) (Reconst.) (S) | CR | | Reconstruction | Completed | Nov. 2010 | Jun. 2012 | 1.15 | \$695,035 | 1.15 | \$695,035 |
| SA2665* | Hwy. 7-Hot Springs City Limits (Overlay) (S) | CR | | Resurfacing | Completed | May. 2012 | Jun. 2012 | 2.70 | \$270,314 | 2.70 | \$270,314 |
| SA2666* | Garland Co. Overlay No. 12 (Sel. Secs.) (S) | CR | | Resurfacing | Completed | Jul. 2013 | Jan. 2014 | 4.40 | \$839,295 | 4.40 | \$839,295 |
| SA2667* | Hwy. 227 - East (Overlay) (S) | CR | | Resurfacing | Completed | Apr. 2015 | Jul. 2015 | 7.32 | \$696,021 | 7.32 | \$696,021 |
| SA2668* | Garland Co. Overlay No. 13 (Sel. Secs.) (S) | CR | | Resurfacing | Completed | Jun. 2016 | Oct. 2016 | 7.92 | \$988,534 | 7.92 | \$988,534 |
| SA2669* | Garland Co. Widening & Overlay (Sel.secs.)(s) | CR | | Resurfacing | Completed | May. 2017 | Sep. 2017 | 6.21 | \$1,019,883 | 6.21 | \$1,019,883 |
| SA2670* | Hwy. 7 - East (Overlay) (S) | CR | | Resurfacing | Sub. Completed | Aug. 2020 | Nov. 2020 | 5.07 | \$775,474 | 5.07 | \$775,474 |
| SA2671* | Kelton St. - Hwy. 270 (Overlay) (S) | CR | | Resurfacing | Scheduled | Apr. 2022 | | 1.93 | - | 1.93 | - |
| Totals For All Projects In Garland County | | | | | | | | 198.61 | \$304,208,018 | | |

* Job not shown on county map.